

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Ch:29.90m to 38.80m	1	8.90	0.90		8.01			
Ch:38.80m to 50.60m	1	11.80	BS					62
Ch: 50.60m to 78.00m	1	27.40	0.90		24.66			
Ch:78.00m to 86.70m	1	8.70	BS					
Ch:86.70m to 96.10m	1	9.40	0.90		8.46			
Ch: 96.10m to 99.90m	1	3.80	BS					
Ch:99.90m to 101.80m	1	1.90	0.90		1.71			
Ch:101.80m to 104.30m	1	2.50	BS					
Ch:104.30m to 107.20m	1	2.90	0.90		2.61			
Ch:107.20m to 114.70m	1	7.50	BS					
Ch:114.70m to 123.10m	1	8.40	0.90		7.56			
RHS from End								
Culvert								
Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
Ch:30.00m to 55.70m	1	25.70	BS					
Ch:55.70m to 66.60m	1	10.90	0.90		9.81			
Ch:66.60m to 73.20m	1	6.60	BS					
Ch:73.20m to 103.20m	1	30.00	0.90		27.00			
Ch:103.20m to 110.50m	1	7.30	0.90		6.57			
Ch:110.50m to 119.50m	1	9.00	BS					
Ch:119.50m to 149.50m	1	30.00	0.90		27.00			
Ch:149.50m to 153.20m	1	3.70	0.90		3.33			
Ch:153.20m to 157.50m	1	4.30	BS					
Ch:157.50m to 180.60m	1	22.70	0.90		20.43			
1st Cross Rd								
LHS								
Ch:0.00m to 24.80m	1	24.80	0.90		22.32			
RHS from end								
Ch:0.00m to 25.40m	1	25.40	0.90		22.86			
Best County II								
Main Rd								
LHS from end								
Ch:0.00m to 10.40m	1	10.40	0.90		9.36			
Ch:10.40m to 14.30m	1	3.90	BS					
Ch:14.30m to 27.90m	1	13.60	0.90		12.24			
Ch:27.90m to 32.90m	1	5.00	0.90		4.50			
Ch:32.90m to 41.80m	1	8.90	0.90		8.01			
Ch:41.80m to 45.30m	1	3.50	0.90		3.15			
Ch:45.30m to 68.30m	1	23.00	0.90		20.70			
Ch:68.30m to 72.10m	1	3.80	0.90		3.42			
Ch:72.10m to 90.90m	1	18.80	0.90		16.92			
Ch:90.90m to 94.10m	1	3.20	0.90		2.88			
Ch:94.10m to 99.90m	1	5.80	0.90		5.22			



Asst. Engineer

Asst. Executive Engineer
Project Division

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Ch:99.90m to 103.90m	1	4.00	0.90		3.60			(63)
Ch:103.90m to 108.70m	1	4.80	0.90		4.32			
Ch:108.70m to 113.70m	1	5.00	0.90		4.50			
Ch:113.70m to 143.70m	1	30.00	0.90		27.00			
Ch:143.70m to 173.70m	1	30.00	0.90		27.00			
Ch:173.70m to 203.70m	1	30.00	0.90		27.00			
Ch:203.70m to 230.70m	1	27.00	0.90		24.30			
1st Cross Rd								
LHS								
Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
Ch:30.00m to 42.60m	1	12.60	0.90		11.34			
Ch:42.60m to 50.50m	1	7.90	0.90		7.11			
Ch:50.50m to 54.60m	1	4.10	0.90		3.69			
Ch:54.60m to 69.50m	1	14.9	0.90		13.41			
RHS from end								
Culvert								
Ch:0.00m to 20.80m	1	20.80	0.90		18.72			
Culvert								
Ch:20.80m to 42.30m	1	21.50	0.90		19.35			
Vijay Bank Layout								
Main Road								
LHS from Main								
Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
Ch:30.00m to 60.00m	1	30.00	0.90		27.00			
Ch:60.00m to 90.00m	1	30.00	0.90		27.00			
Ch:90.00m to 94.50m	1	4.50	0.90		4.05			
Culvert								
Ch:94.50m to 124.50m	1	30.00	0.90		27.00			
Ch:124.50m to 134.00m	1	9.50	0.90		8.55			
Culvert								
Ch:134.00m to 164.00m	1	30.00	0.90		27.00			
Ch:164.00m to 194.00m	1	30.00	0.90		27.00			
Ch:194.00m to 197.50m	1	3.50	0.90		3.15			
Ch:197.50m to 211.50m	1	14.00	0.90		12.60			
Ch:211.50m to 241.50m	1	30.00	0.90		27.00			
Ch:241.50m to 255.00m	1	13.50	0.90		12.15			
RHS from end								
Ch:0.00m to 2.40m	1	2.40	0.90		2.16			
Ch:2.40m to 6.10m	1	3.70	0.90		3.33			
Ch:6.10m to 25.10m	1	19.00	0.90		17.10			
Culvert								
Culvert								
Ch:25.10m to 55.10m	1	30.00	0.90		27.00			



Asst. Engineer

Asst. Executive Engineer
Project Division

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Ch:55.10m to 61.00m Culvert	1	5.90	0.90		5.31			(64)
Ch:61.00m to 91.00m	1	30.00	0.90		27.00			
Ch:91.00m to 121.00m	1	30.00	0.90		27.00			
Ch:121.00m to 127.60m	1	6.60	0.90		5.94			
Ch:127.60m to 136.20m	1	8.60	0.90		7.74			
Ch:136.20m to 147.20m Culvert	1	11.00	0.90		9.90			
House gap								
Ch:147.20m to 156.30m	1	9.10	0.90		8.19			
Ch:156.30m to 163.60m	1	7.30	0.90		6.57			
Ch:163.60m to 175.60m	1	12.00	0.90		10.80			
4th cross Rd								
LHS								
Ch:0.00m to 10.80m	1	10.80	0.90		9.72			
Ch:10.80m to 16.00m	1	5.20	BS					
Ch:16.00m to 33.10m	1	17.10	0.90		15.39			
3rd cross Rd								
LHS								
Ch:0.00m to 30.00m	1	30.00	0.75		22.50			
Ch:30.00m to 33.20m	1	3.20	0.75		2.40			
RHS								
Ch:0.00m to 30.00m	1	30.00	0.75		22.50			
Ch:30.00m to 41.80m	1	11.80	0.75		8.85			
2nd cross Rd								
LHS								
Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
Ch:30.00m to 42.70m	1	12.70	0.90		11.43			
1st cross Rd								
LHS								
Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
Ch:30.00m to 37.60m	1	7.60	0.90		6.84			
Total Qty Work Done in 2nd bill					3160.53	Sqm		
Qty Payable in this Bill					3160.53	Sqm		
Qty Paid in 1st Bill					4451.39	Sqm	4603.40	
Total Qty					7611.92	Sqm		
Qty Payable in 2nd Bill					3160.53	Sqm	2360.37	7460020.20



Asst. Engineer
07/07/2021

Asst. Executive Engineer
Project Division
Yelahanka Zone

Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur

65

Detailed Measurements

Measurement Recorded On: 09-07-2021

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.								
2ND BILL								
Culvert								
Hanumayya layout								
	1	3.90	1.20		4.68			
	1	5.20	1.20		6.24			
	1	4.50	1.20		5.40			
Vinayaka temple Rd								
LHS from temple								
	1	7.30	1.20		8.76			
	1	6.90	1.20		8.28			
8th Cross Rd								
LHS from main Rd								
	1	6.00	1.20		7.20			
	1	7.30	1.20		8.76			
	1	5.80	1.50		8.70			
7th Cross Rd								
	1	4.20	1.20		5.04			
	1	6.00	1.20		7.20			
	1	5.10	1.20		6.12			
Santhos nagara								
4th Cross Road								
	1	5.00	1.20		6.00			
	1	5.10	1.20		6.12			
Best County II								
1st Cross Rd								
RHS								
	1	6.40	1.50		9.60			
	1	5.80	1.50		8.70			
Vijay bank main Rd								
LHS								
	1	7.80	1.20		9.36			
	1	7.20	1.20		8.64			
RHS								



Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
100-92

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	1	7.70	1.20		9.24			(66)
	1	3.80	1.20		4.56			
	1	5.10	1.20		6.12			
	1	7.50	1.20		9.00			
Total Qty Work Done in 2nd bill					153.72	Sqm		
Qty Payable in this Bill					153.72	Sqm		
Qty Paid in 1st Bill					156.90	Sqm		
Total Qty					310.62	Sqm		841183.51
Qty Payable in 2nd Bill					153.72	Sqm	5472.18	841183.51



Consultant

Asst. Engineer
09/7/2021

Asst. Executive Engineer
Project Division
Yalahanka Zone

Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Chinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur

67

Detailed Measurements

Measurement Recorded On: 12-07-2021

No	Description of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc. including all lead and lifts and as per the direction of engineer in charge								
	2ND BILL								
	Hanumayya layout								
	5th Cross Rd								
	RHS from end								
	Ch:0.00m to 12.30m	1	12.30						
	Ch:12.30m to 30.00m	1	17.70			17.70			
	Ch:30.00m to 60.00m	1	30.00			30.00			
	Ch:60.00m to 61.00m	1	1.00			1.00			
	House gap								
	Ch:61.00m to 69.80m	1	8.80			8.80			
	Ch:69.80m to 73.30m	1	3.50			3.50			
	Ch:73.30m to 103.30m	1	30.00			30.00			
	Ch:103.30m to 133.30m	1	30.00			30.00			
	Ch:133.30m to 163.30m	1	30.00			30.00			
	Ch:163.30m to 193.30m	1	30.00			30.00			
	Ch:193.30m to 217.90m	1	24.60			24.60			
	LHS from main Rd								
	Ch:0.00 to 8.20m	1	8.20			8.20			
	Culvert								
	Ch:8.20m to 38.20m	1	30.00			30.00			
	Ch:38.20m to 45.90m	1	7.70			7.70			
	House gap								
	Ch:45.90m to 70.90m	1	25.00			25.00			
	Culvert								
	Ch:70.90m to 97.40m	1	26.50			26.50			
	Culvert								
	Ch:97.40m to 127.40m	1	30.00			30.00			
	Ch:127.40m to 157.40m	1	30.00			30.00			
	Ch:157.40m to 187.40m	1	30.00			30.00			
	Ch:187.40m to 210.70m	1	23.30			23.30			



Contractor

Asst. Engineer

Asst. Executive Engineer
Project Division
Subhanka Zone